



50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

## **CONSTRUCTION PROJECTS REPORT**

### **❖ UPDATED INFORMATION**

**PRESENTED TO:**

## **SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION**

**Information submitted on October 21, 2004  
For the meeting of November 4, 2004**

### **HWY 9 SANTA CRUZ COUNTY**

- **IN BEN LOMOND FROM GLEN ARBOR ROAD TO MILL STREET (PM 9.4 – 9.7)**
- Project: Construct left turn lane.
- Project Status: Work resumed on Monday September 13, 2004.
- Traffic Controls: Intermittent one way traffic control 7:00 a.m. to 4:00 p.m. Mondays through Fridays. Minimal traffic delays.
- Resident Engineer: Barry Dunlap
- Contractor: Pavex Construction Division, Redwood City
- Cost: \$1.3 Million
- Start Date: April 12, 2004
- Estimated Completion: November 2004
- EA: 465604

## UPCOMING PROJECTS

### HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (PM 15.8 - 17.6)
- Project: Merge/widening lanes on Routes 1 and 17  
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.  
  
Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Project Status: Right-of-Way clearance, and Final Design activities continue.
- Project Manager: Luis Duazo
- Estimated Cost: \$52.5 Million
- Estimated Start Date: Fall 2005
- EA: 129104

### HWY 129 SANTA CRUZ COUNTY (NEW PROJECT)

- ❖ **NEAR WATSONVILLE AT SILLMAN ROAD AND HWY 129** (PM 4)
- ❖ Project: Construct left turn channelization
- ❖ Resident Engineer: Farshad Keshavarzi
- ❖ Contractor: Pavex Construction Division, Redwood City
- ❖ Estimated Cost: \$377,360
- ❖ Estimated Start Date: November 3, 2004
- ❖ Estimated Completion: January 2005
- ❖ EA: 0F1804