



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT
❖ **UPDATED INFORMATION**

PRESENTED TO:
SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on December 19, 2003
For the meeting of January 8, 2003

HWY 9 SANTA CRUZ COUNTY

- **NEAR FELTON, NORTH OF GLENGARY ROAD (PM 4.7)**
- Project: Repair slide. Reconstruct roadway and slopes.
- Traffic Controls: Intermittent one way traffic control with flagging Monday through Thursday 8:00 a.m. to 5:00 p.m. and Friday 8:00 a.m. to 3:00 p.m.
- Resident Engineer: Barry Dunlap
- Contractor: Cimarron Construction, Oakdale
- Cost: \$580,000
- Start Date: September 17, 2003
- ❖ Estimated Completion: January 2004, weather permitting
- EA: 0E8504

HWY 17 SANTA CRUZ

- ❖ **SR 17, SOUTHBOUND SIDE (PM 11.2 – 11.4)**
- ❖ Project: Install a DCWS, consisting of a Changeable Message Sign (CMS) equipped with a radar unit that will display motorist's speed as they approach the curve. A Closed Circuit Television Camera (CCTV) will be installed on the northbound side of SR 17, facing southbound and will be used to verify proper functioning of the DCWS, as well as for the Traffic Management Center (TMC) to gather general traffic information.
- ❖ Project Status: Near completion pending phone line installation and calibration of the radar.
- ❖ Traffic Controls: No lane closures required, however, guardrail is being installed around the sign on a change order and a lane closure may be necessary for the

| | |
|-------------------------|-------------------|
| ❖ Resident Engineer: | installation. |
| ❖ Contractor: | Barry Dunlap |
| ❖ Cost: | Prism Engineering |
| ❖ Start Date: | \$105 million |
| ❖ Estimated Completion: | November 12, 2003 |
| ❖ EA: | January 31, 2004 |
| | 0H7401 |

UPCOMING PROJECTS

HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (PM 15.8 - 17.6)

- Project: Merge/widening lanes on Routes 1 and 17
 Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.

 Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Project Status: Right-of-Way clearance, and Final Design activities continue.
- Project Manager: Luis Duazo
- Estimated Cost: \$52.5 Million
- Estimated Start Date: Pending STIP Funding, Was Spring 2004
- EA: 129104

HWY 1 SANTA CRUZ

- **MISSION STREET** (PM 19.0 – 19.7)

- Project: Install pedestrian-activated flashing beacons at three crossing locations on Mission Street (Olive, Berkshire and King Streets).
- Project Manager: Julie Gonzalez
- ❖ Estimated Cost: \$85,000
- ❖ Estimated Start Date: Early spring 2004
- EA: 0J5904