



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:

SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on February 19, 2004
For the meeting of March 4, 2004

HWY 9 SANTA CRUZ COUNTY

- **NEAR FELTON, NORTH OF GLENGARY ROAD (PM 4.7)**
- Project: Repair slide. Reconstruct roadway and slopes.
- Traffic Controls: Intermittent one way traffic control with flagging Monday through Thursday 8:00 a.m. to 5:00 p.m. and Friday 8:00 a.m. to 3:00 p.m.
- Resident Engineer: Barry Dunlap
- Contractor: Cimarron Construction, Oakdale
- Cost: \$580,000
- Start Date: September 17, 2003
- Estimated Completion: In winter suspension
- EA: 0E8504

HWY 17 SANTA CRUZ

- **SR 17, SOUTHBOUND SIDE** (PM 11.2 – 11.4)
- Project: Install a Dynamic Curve Warning Sign (DCWS), consisting of a Changeable Message Sign (CMS) equipped with a radar unit that will display motorist's speed as they approach the curve. A Closed Circuit Television Camera (CCTV) will be installed on the northbound side of SR 17, facing southbound and will be used to verify proper functioning of the DCWS, as well as for the Traffic Management Center (TMC) to gather general traffic information.
- Project Status: Near completion pending phone line installation and calibration of the radar.
- Traffic Controls: No lane closures required, however, guardrail is being installed around the sign on a change order and a lane closure may be necessary for the installation.
- Resident Engineer: Barry Dunlap
- Contractor: Prism Engineering
- Cost: \$110,000
- Start Date: November 12, 2003
- ❖ Estimated Completion: End of March 2004
- EA: 0H7401

UPCOMING PROJECTS

HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (PM 15.8 - 17.6)
- Project: Merge/widening lanes on Routes 1 and 17
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.

Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Project Status: Right-of-Way clearance, and Final Design activities continue.
- Project Manager: Luis Duazo
- Estimated Cost: \$52.5 Million
- Estimated Start Date: Pending STIP Funding, Was Spring 2004
- EA: 129104

HWY 1 SANTA CRUZ

- **MISSION STREET** (19.0 – 19.7)
- Project: Install pedestrian-activated flashing beacons at three crossing locations on Mission Street (Olive, Berkshire and Upper King Streets).
- ❖ Traffic Controls: Intermittent closures of the slow (#2) lane from 7:30 a.m. to 5:00 p.m. Monday through Friday. One lane will remain open in each direction at all times. Motorists can expect 5 to 10 minute delays.
- Resident Engineer: Barry Dunlap
- ❖ Contractor: Summit Electrical, Clovis
- ❖ Estimated Cost: \$93,430
- ❖ Estimated Start Date: March 2004
- ❖ Estimated Completion: April 2004
- EA: 0J5904

HWY 9 SANTA CRUZ COUNTY

- **IN BEN LOMOND FROM GLEN ARBOR ROAD TO MILL STREET** (PM 9.4 – 9.7)
- Project: Construct left turn lane.
- Resident Engineer: Barry Dunlap
- ❖ Contractor: Pavex Construction Division, Redwood City
- Cost: \$1.3 Million
- ❖ Estimated Start Date: May 2004
- ❖ Estimated Completion: Fall 2004
- EA: 465604