



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:

SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on August 19, 2004
For the meeting of September 2, 2004

HWY 9 SANTA CRUZ COUNTY

- **IN BEN LOMOND FROM GLEN ARBOR ROAD TO MILL STREET (PM 9.4 – 9.7)**
- Project: Construct left turn lane.
- ❖ Project Status: All work has stopped due to the strike at Pavex.
- Traffic Controls: Once the work resumes, intermittent one way traffic control 7:00 a.m. to 4:00 p.m. Monday through Friday.
- Resident Engineer: Barry Dunlap
- Contractor: Pavex Construction Division, Redwood City
- Cost: \$1.3 Million
- Start Date: April 12, 2004
- Estimated Completion: Fall 2004
- EA: 465604

25-1

HWY 17 SANTA CRUZ COUNTY

- **FROM JUST NORTH OF SANTA CRUZ HIGHWAY TO JUST SOUTH OF GLENWOOD DRIVE IN SANTA CRUZ COUNTY (PM 10.6 – 11.3)**
- Project: Remove and replace open grade asphalt concrete.
- Traffic Controls: Single lane closures from 9:00 p.m. to 7:00 a.m. Sunday through Thursday. Up to 15 – minute delays.
- Resident Engineer: Farshad Keshavarzi
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$238,000
- Estimated Start Date: July 25, 2004
- ❖ Estimated Completion: August 25, 2004
- EA: OK3104

UPCOMING PROJECTS

HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE (PM 15.8 - 17.6)**
- Project: Merge/widening lanes on Routes 1 and 17
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.
Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Project Status: Right-of-Way clearance, and Final Design activities continue.
- Project Manager: Luis Duazo
- Estimated Cost: \$52.5 Million
- ❖ Estimated Start Date: Fall 2005
- EA: 129104

25-2