



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:

SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on January 20, 2005
For the meeting of February 3, 2005

HWY 129 SANTA CRUZ COUNTY

- **NEAR WATSONVILLE AT SILLMAN ROAD AND HWY 129 (PM 4)**
- Project: Construct left turn channelization
- Traffic Controls: One-way reversing traffic control from 8:00 a.m. to 4:00 p.m. Mondays through Thursdays, and from 8:00 a.m. to 1:00 p.m. on Fridays. Up to 10-minute delays.
- Resident Engineer: Farshad Keshavarzi
- Contractor: Pavex Construction Division, Redwood City
- Estimated Cost: \$377,360
- Start Date: November 1, 2004
- ❖ Estimated Completion: February 2005
- EA: 0F1804

UPCOMING PROJECTS

HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (PM 15.8 - 17.6)
- **Project:**
 - Merge/widening lanes on Routes 1 and 17
 - Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.
 - Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- **Project Status:** Right-of-Way clearance, and Final Design activities continue.
- **Project Manager:** Luis Duazo
- **Estimated Cost:** \$52.5 Million
- **Estimated Start Date:** Fall 2005, if funding is available.
- **EA:** 129104