

DEPARTMENT OF TRANSPORTATION

50 HIGUERA STREET
SAN LUIS OBISPO, CA 93401-5415
TELEPHONE: (805) 549-3111
TDD (805) 549-3259
<http://www.dot.ca.gov/dist05>



March 16, 2005

05-SCr-1/17 -KP24.7/28.1
(PM15.3/17.4, 0.0/0.8)
EA 05-12910
Route 1/17 Merge Lanes

Karena Pushnik
Senior Transportation Planner
SCCRTC
1523 Pacific Avenue
Santa Cruz, CA 95060

RE: PROJECT STATUS UPDATE

- Right of Way Utility Relocations and Easement acquisitions are on the critical path to completing the design phase of this project. Right of Way work is scheduled for completion by June 2005. We are working with SBC and PG&E on negotiating relocations, and finalizing the last two easement acquisitions.
- Design is finalizing the project plans and specifications. The only outstanding item is the abstract soundwall design. We need this information by the end of March 2005 to maintain our current schedule. Although availability of construction funding in the 2005/2006 fiscal year is unlikely it is important that the project be ready to advertise to give it the best chances of being funded as soon as possible.

Luis Duazo,
Project Manager