



50 South Higuera, San Luis Obispo, CA. 93401
(805) 549-3111; E-Mail: info-d5@dot.ca.gov
Internet Web Site: www.dot.ca.gov/dist05/

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:
SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on August 18, 2005
For the meeting of September 1, 2005

HWY 1 - SANTA CRUZ COUNTY

- **NEAR WATSONVILLE FROM SOUTH OF AIRPORT BOULEVARD OVERCROSSING TO NORTH OF BUENA VISTA DRIVE (PM R3.1 – R4.3)**
- Project: Resurface Asphalt Concrete
- ❖ Traffic Controls: One lane open from 7 pm to 6 am Sundays through Fridays, with the possibility of occasional daytime lane closures from 9 am to 2 pm.
- Resident Engineer: Barry Dunlap
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$624,624
- ❖ Start Date: July 29, 2005
- Estimated Completion: September 2005

HWY 9 - SANTA CRUZ COUNTY

- **NEAR BOULDER CREEK JUST SOUTH OF THE SAN MATEO COUNTY LINE (20.8)**
- Project: Modify Intersection
- Resident Engineer: Barry Dunlap
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$438,438
- Estimated Start Date: September 2005
- Estimated Completion: October 2005

HWY 152 - SANTA CRUZ COUNTY

- **NEAR WATSONVILLE FROM 0.3 MILES TO 0.7 MILES WEST OF THE SANTA CRUZ/SANTA CLARA COUNTY LINE (PM 7.6 – 8.0)**
- Project: Widen existing traffic shoulders and construct concrete barrier along the inside of the narrow curve. The project will also upgrade the existing guardrail, widen and reinforce the slope.
- ❖ Traffic Controls: The highway is closed for about 40 days. After this phase of the project is complete, there will be one way traffic control.
- Resident Engineer: Barry Dunlap
- Contractor: Pavex Construction Division, Redwood City
- Estimated Cost: \$1.2 Million
- ❖ Start Date: August 15, 2005
- Estimated Completion: Spring 2006
- EA: 444804

UPCOMING PROJECTS

HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE (PM 15.8 - 17.6)**
- Project: Merge/widening lanes on Routes 1 and 17
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.

Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Project Status: Right-of-Way clearance, and Final Design activities continue.
- Project Manager: Luis Duazo
- Estimated Cost: \$52.5 Million
- Estimated Start Date: Winter 2005, if funding is available.
- EA: 129104