



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:

SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on November 17, 2005
For the meeting of December 1, 2005

HWY 9 - SANTA CRUZ COUNTY

- **NEAR BOULDER CREEK JUST SOUTH OF THE SAN MATEO COUNTY LINE (20.8)**
- Project: Modify Intersection
- Resident Engineer: Barry Dunlap
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$438, 438
- Start Date: September 19, 2005
- Project Completed: October 4, 2005
- EA: 0A7004

UPCOMING PROJECTS

HWY 1 - SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (PM 15.8 - 17.6)
- Project: Merge/widening lanes on Routes 1 and 17
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.
Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- ❖ Project Status: Project will advertise for bid in late November 2005.
- Project Manager: Luis Duazo
- Estimated Cost: \$52.5 Million
- Estimated Start Date: Spring 2006
- EA: 129104