



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:

SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on May 18, 2006
For the meeting of June 1, 2006

HWY 1 – SANTA CRUZ COUNTY

- **NEAR WATSONVILLE JUST NORTH OF BUENA VISTA DRIVE UNDERCROSSING TO LARKIN VALLEY ROAD UNDERCROSSING (PM R5.8 – R7.7)**
- Project: Construct median barrier
- Resident Engineer: Barry Dunlap
- Contractor: Central Fence Co., Sacramento
- Estimated Cost: \$453, 000
- Start Date: January 3, 2006
- 3 Project Completed: May 2, 2006
- EA: OK1304

HWY 1 – SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (HWY 1 - PM 15.8 – 17.6; HWY 17 - PM 0.1 –0.7)
- Project: Merge/widening lanes on Routes 1 and 17
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.
Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- ❖ Traffic Controls: For lane closures please check the web site at http://www.dot.ca.gov/dist05/road_information.htm
- Resident Engineer: Barry Dunlap
- Contractor: Pavex Construction Division and CC Myers Inc. A Joint Venture, San Jose
- Estimated Cost: \$48.6 Million
- Start Date: April 23, 2006
- Estimated Completion: Spring 2009
- EA: 129104

HWY 17 SANTA CRUZ COUNTY

- **NEAR SCOTTS VALLEY FROM SOUTH OF LAUREL ROAD TO NORTH OF LAUREL ROAD** (PM 9.4 – 9.6)
- Project: Shoulder and lane widening, drainage and guardrail upgrade.
- ❖ Traffic Controls: Subject to traffic controls 7 days a week from 8 pm to 5 am. One lane will remain open in each direction at all times. Up to 15-minute delays.
- Resident Engineer: Jennifer Wilson
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$4 Million
- ❖ Start Date: May 17, 2006
- Estimated Completion: August 2007
- EA: 0G4104

UPCOMING PROJECTS

HWY 1 SANTA CRUZ COUNTY

- ❖ **NEAR APTOS NORTH OF LARKIN VALLEY ROAD UNDERCROSSING** (PM 8.0 – 8.1)
- ❖ Project: Slope stabilization
- ❖ Resident Engineer: Jennifer Wilson
- ❖ Contractor: Goodwin Construction Inc., Oakdale
- ❖ Estimated Cost: \$388, 020
- ❖ Estimated Start Date: July 2006
- ❖ Estimated Completion: September 2006
- ❖ EA: 0L7904

HWY 1 SANTA CRUZ COUNTY

- ❖ **NEAR APTOS FROM ROBROY JUNCTION OVERCROSSING TO NORTH OF RIO DEL MAR OVERCROSSING** (PM 8.4 – 9.4)
- ❖ Project: Install median barrier
- ❖ Resident Engineer: Jennifer Wilson
- ❖ Contractor: Pavex Construction Div., San Jose
- ❖ Estimated Cost: \$1.5 million
- ❖ Estimated Start Date: July 2006
- ❖ Estimated Completion: December 2006
- ❖ EA: 0J9404

HWY 17 SANTA CRUZ COUNTY

- ❖ **IN AND NEAR SANTA CRUZ FROM NORTH OF ROUTE 1 AND 17 SEPARATION TO NORTH OF GRANITE CREEK** (PM 0.0 – 6.5)
- ❖ Project: Seal coat
- ❖ Resident Engineer: Jennifer Wilson
- ❖ Contractor: Granite Construction Co., Watsonville
- ❖ Estimated Cost: \$1.8 million
- ❖ Estimated Start Date: June 2006
- ❖ Estimated Completion: August 2006
- ❖ EA: 0L9340

HWY 17 SANTA CRUZ COUNTY

- **NEAR GLENWOOD DRIVE SOUTH OF TRINITY MISSION AREA TO WOODWARDIA**
(PM 10.1 – 11.3)
- Project: Safety/Drainage improvements
- Project Status: Environmental document has been approved and Caltrans is finalizing Project Report and Project Study Report. Geotechnical investigations should occur in April at proposed wall locations
- Project Manager: Richard Rosales
- Estimated Cost: \$7 Million
- Estimated Start Date: Spring 2007
- EA: 0K3200

HWY 35 SANTA CRUZ COUNTY

- **NEAR REDWOOD ESTATES FROM SUMMIT ROAD TO SKYLINE BOULEVARD**
(PM 2.8 - 3.5)
- Project: Resurface asphalt concrete
- ❖ Resident Engineer: Abdalla Naas
- ❖ Contractor: Pavex Construction Div., San Jose
- Estimated Cost: \$134,000
- ❖ Estimated Start Date: June 2006
- Estimated Completion: September 2006
- EA: 0M2304