



50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

## CONSTRUCTION PROJECTS REPORT

### ❖ UPDATED INFORMATION

PRESENTED TO:

## SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on November 28, 2006  
For the meeting of December 7, 2006

### HWY. 1 – SANTA CRUZ COUNTY

- **IN AND NEAR WATSONVILLE FROM BEACH ROAD UNDERCROSSING TO NORTH OF FREEDOM BOULEVARD OVERCROSSING (PM R1.0 – 8.4)**
- Project: Asphalt concrete overlay on existing roadway
- Resident Engineer: Farshad Kesharvarzi
- Contractor: Granite Construction Co., Watsonville
- Cost: \$2.8 million
- Start Date: September 5, 2006
- ✓ Project Completed: November 22, 2006
- EA: OP6104

## **HWY. 1 – SANTA CRUZ COUNTY**

- **NEAR APTOS NORTH OF LARKIN VALLEY ROAD UNDERCROSSING** (PM 8.0 – 8.1)
- Project: Slope stabilization
- Resident Engineer: Jennifer Wilson
- Contractor: Goodwin Construction Inc., Oakdale
- Cost: \$388, 020
- Start Date: September 5, 2006
- ✓ Project Completed: October 4, 2006
- EA: 0L7904

## **HWY. 1 – SANTA CRUZ COUNTY**

- **NEAR APTOS FROM ROBROY JUNCTION OVERCROSSING TO NORTH OF RIO DEL MAR OVERCROSSING** (PM 8.4 – 9.4)
- Project: Install median barrier
- Resident Engineer: Jennifer Wilson
- Contractor: Pavex Construction Div., San Jose
- Cost: \$1.5 million
- Start Date: July 10, 2006
- ✓ Project Completed: October 26, 2006
- EA: 0J9404

## **HWY. 1 – SANTA CRUZ COUNTY**

- **NEAR APTOS FROM RIO DEL MAR OVERCROSSING TO EMELINE STREET UNDERCROSSING** (PM 9.1 – 16.6)

- Project: Asphalt concrete overlay on existing roadway
- Resident Engineer: Jennifer Wilson
- Contractor: Pavex Construction Division, San Jose
- Cost: \$2.7 million
- Start Date: August 22, 2006
- ✓ Project Completed: October 27, 2006
- EA: 0P6204

## **HWY. 1 – SANTA CRUZ**

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (HWY 1 - PM 15.8 – 17.6; HWY 17 - PM 0.1 –0.7)

- Project: Merge/widening lanes on Routes 1 and 17  
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.  
Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Traffic Controls: For lane closures please check the web site at [http://www.dot.ca.gov/dist05/road\\_information.htm](http://www.dot.ca.gov/dist05/road_information.htm)
- Resident Engineer: Barry Dunlap
- Contractor: Pavex Construction Division and CC Myers Inc. A Joint Venture, San Jose
- Estimated Cost: \$48.6 Million
- Start Date: April 23, 2006
- Estimated Completion: Spring 2009
- EA: 129104

## **HWY. 17 – SANTA CRUZ COUNTY**

- **NEAR SCOTTS VALLEY FROM SOUTH OF LAUREL ROAD TO NORTH OF LAUREL ROAD** (PM 9.4 – 9.6)
- Project: Shoulder and lane widening, drainage and guardrail upgrade
- Traffic Controls: Subject to traffic controls 7 days a week from 8 pm to 5 am. One lane will remain open in each direction at all times. Up to 15-minute delays.
- Resident Engineer: Jennifer Wilson
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$4 Million
- Start Date: May 17, 2006
- Estimated Completion: August 2007
- EA: 0G4104

## **HWY. 35 – SANTA CRUZ COUNTY**

- **NEAR REDWOOD ESTATES FROM SUMMIT ROAD TO SKYLINE BOULEVARD** (PM 2.8 - 3.5)
- Project: Resurface asphalt concrete
- Resident Engineer: Abdalla Naas
- Contractor: Pavex Construction Div., San Jose
- Cost: \$134,000
- Start Date: July 17, 2006
- ✓ Project Completed: October 31, 2006
- EA: 0M2304

## UPCOMING PROJECTS

### HWY. 17 – SANTA CRUZ COUNTY

- **NEAR GLENWOOD DRIVE SOUTH OF TRINITY MISSION AREA TO WOODWARDIA**  
(PM 10.1 – 11.3)
- Project: Safety/Drainage improvements
- Project Status: Environmental document has been approved and Caltrans is finalizing Project Report and Project Study Report. Geotechnical field investigations were completed September 8.
- Project Manager: Richard Rosales
- Estimated Cost: \$7 Million
- Estimated Start Date: Summer 2007
- EA: OK3200

### HWY. 152 – SANTA CRUZ COUNTY

- **IN AND NEAR WATSONVILLE FROM THE 1/152 JUNCTION TO EAST OF BEVERLY DRIVE NORTH** (PM .3 – 1.9)
- Project: Pavement rehabilitation, widen westbound shoulder, upgrade sidewalks, curbs and gutters, improve drainage systems at several locations
- Resident Engineer: Jennifer Wilson
- Estimated Cost: \$7.7 Million
- Estimated Start Date: January 2007
- Estimated Completion: Winter 2007
- EA: 491804