



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ **UPDATED INFORMATION
PRESENTED TO:
SANTA CRUZ COUNTY
REGIONAL TRANSPORTATION COMMISSION**

Information submitted on May 24, 2007
For the meeting of June 7, 2007

HWY. 1 – SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (HWY 1:PM 15.8–17.6; HWY 17:PM0.1-0.7)
- **Project:**
 - Merge/widening lanes on Routes 1 and 17
 - Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.
 - Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- **Traffic Controls:** For lane closures please check the web site at http://www.dot.ca.gov/dist05/road_information.htm
- **Resident Engineer:** Siobhan Saunders
- **Contractor:** Pavex Construction Division and CC Myers Inc. A Joint Venture, San Jose
- **Estimated Cost:** \$48.6 Million
- **Start Date:** April 23, 2006
- **Estimated Completion:** Spring 2009
- **EA:** 129104

HWY. 17 – SANTA CRUZ COUNTY

- **NEAR SCOTTS VALLEY FROM SOUTH OF LAUREL ROAD TO NORTH OF LAUREL ROAD** (PM 9.4 – 9.6)
- Project: Shoulder and lane widening, drainage and guardrail upgrade
- Traffic Controls: Subject to traffic controls 7 days a week from 8 pm to 5 am. One lane will remain open in each direction at all times. Up to 15-minute delays.
- Resident Engineer: Jennifer Wilson
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$4 Million
- Start Date: May 17, 2006
- ❖ Estimated Completion: June 2007
- EA: 0G4104

HWY. 152 – SANTA CRUZ COUNTY

- **IN AND NEAR WATSONVILLE FROM THE 1/152 JUNCTION TO EAST OF BEVERLY DRIVE NORTH** (PM .3 – 1.9)
- Project: Pavement rehabilitation, widen westbound shoulder, upgrade sidewalks, curbs and gutters, improve drainage systems at several locations
- Traffic Controls: During construction, there may be one lane closed 24 hrs a day 7, days a week. From Coleman Ave. to Beverly Drive North, there may be one-way traffic control.
- Resident Engineer: Jennifer Wilson
- Estimated Cost: \$7.7 Million
- Estimated Start Date: January 10, 2007
- ❖ Estimated Completion: Fall 2007
- EA: 491804

UPCOMING PROJECTS

HWY. 17 – SANTA CRUZ COUNTY

- **NEAR GLENWOOD DRIVE SOUTH OF TRINITY MISSION AREA TO WOODWARDIA**
(PM 10.1 – 11.3)
- Project: Safety/Drainage improvements
- Project Status: Design is 95% complete. Project currently in District Office Engineer. PS&E will be sent to Headquarters Office Engineer July 2007.
- Project Manager: Richard Rosales
- Estimated Cost: \$12.5 Million
- Estimated Start Date: Winter 2007/08
- EA: 0K3201