



50 South Higuera, San Luis Obispo, CA. 93401
(805) 549-3111

Internet Web Site: www.dot.ca.gov/dist05/

E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

PRESENTED TO: SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on September 20, 2007
For the meeting of October 14, 2007

❖ UPDATED INFORMATION

HWY. 1 – SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (HWY 1 - PM 15.8 – 17.6; HWY 17 - PM 0.1 –0.7)

- Project: Merge/widening lanes on Routes 1 and 17

Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.

Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.

- Traffic Controls: For lane closures please check the web site at http://www.dot.ca.gov/dist05/road_information.htm

- Resident Engineer: Siobhan Saunders

- Contractor: Pavex Construction Division and CC Myers Inc. A Joint Venture, San Jose

- Estimated Cost: \$53 Million

- Start Date: April 23, 2006

- Estimated Completion: Fall 2009

- EA: 129104

HWY. 1 – SANTA CRUZ COUNTY

- **IN DAVENPORT FROM LAGUNA ROAD SOUTH TO NORTH OF OCEAN AVENUE (PM 25.7 – 29.0)**
- Project: Resurface asphalt concrete
- Resident Engineer: Abdalla Naas
- Contractor: Pavex Construction Division, San Jose
- Estimated Cost: \$950,000
- Start Date: July 9, 2007
- ✓ Project Completed: August 15, 2007
- EA: 0N9204

HWY. 9 – SANTA CRUZ COUNTY

- **NEAR BOULDER CREEK NORTH OF SAN LORENZO RIVER BRIDGE TO SOUTH OF NORTH JUNCTION ROUTE 236 (PM 14.5 - 20.5)**
- Project: Seal coat
- Traffic Controls: One-way traffic control from 8:30 am to 4 pm Mondays through Thursdays and 8:30 am to 2 pm Fridays.
- Resident Engineer: Farshad Kesharvarzi
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$989, 000
- Start Date: July 16, 2007
- Estimated Completion: October 2007
- EA: 0M2104

HWY. 152 – SANTA CRUZ COUNTY

- **IN AND NEAR WATSONVILLE FROM THE 1/152 JUNCTION TO EAST OF BEVERLY DRIVE NORTH (PM .3 – 1.9)**
- Project: Pavement rehabilitation, widen westbound shoulder, upgrade sidewalks, curbs and gutters, improve drainage systems at several locations
- Traffic Controls: None

- Contractor: Granite Construction Co., Watsonville
- Resident Engineer: Jennifer Wilson
- Estimated Cost: \$7.7 Million
- Start Date: January 10, 2007
- Estimated Completion: Fall 2007
- EA: 491804

UPCOMING PROJECTS

HWYS. 1 & 17 – SANTA CRUZ COUNTY

- **IN AND NEAR SANTA CRUZ FROM BUENA VISTA DRIVE TO HWY. 17** (HWY. 1 PM R4.9 – 17.4 & HWY. 17 PM 0.3 – 6.1)
- Project: Install advance exit guide signs
- Project Status: Scheduled to advertise October 1, 2007
- Project Manager: Steve DiGrazia
- Estimated Cost: \$2,200,000
- Estimated Start Date: Winter 2007/2008
- EA: 430601

HWY. 1 – SANTA CRUZ COUNTY

- **NEAR CAPITOLA FROM NORTH OF BUENA VISTA DRIVE UNDERCROSSING TO SOUTH OF MAR MONTE OVERCROSSING** (PM 5.5 – 6.1)
- Project: Open grade asphalt concrete overlay
- Project Status: Bids will be opened on August 29, 2007
- Project Manager: Doug Heumann
- Estimated Cost: \$272,000
- Estimated Start Date: Fall 2007
- EA: 0P8401

HWY. 129 – SANTA CRUZ COUNTY

- **NEAR WATSONVILLE FROM HWY. 101 TO THE SANTA CLARA COUNTY LINE (PM 1.0-10.0)**
- Project: Construct centerline rumble strips and pullouts
- Project Status: Bids opened August 8, 2007
- Project Manager: Luis Duazo
- Estimated Cost: \$605,000
- Estimated Start Date: Fall 2007
- EA: 0N6601

HWY. 129 – SANTA CRUZ COUNTY

- **NEAR AROMAS EAST OF ROGGE LANE (PM 7.9 – 8.2)**
- Project: Realign horizontal curve and widen shoulders
- Project Status: Currently in Headquarters for review
- Project Manager: Luis Duazo
- Estimated Cost: \$3.4 Million
- Estimated Start Date: Spring 2008
- EA: 496800

HWY. 17 – SANTA CRUZ COUNTY

- **NEAR GLENWOOD DRIVE SOUTH OF TRINITY MISSION AREA TO WOODWARDIA (PM 10.1 – 11.3)**
- Project: Safety/Drainage improvements
- Project Status: Design is 100% complete. Project was submitted 7/6/2007 to Headquarters Office Engineer for final contract preparation.
- Project Manager: Richard Rosales
- Estimated Cost: \$12.8 Million
- Estimated Start Date: January 2008
- EA: 0K3201