



50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

## CONSTRUCTION PROJECTS REPORT

### ❖ UPDATED INFORMATION

PRESENTED TO:

## SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on November 16, 2007  
For the meeting of December 6, 2007

### HWY. 1 – SANTA CRUZ COUNTY

- **NEAR CAPITOLA FROM NORTH OF BUENA VISTA DRIVE UNDERCROSSING TO SOUTH OF MAR MONTE OVERCROSSING** (PM 5.5 – 6.1)
- Project: Open grade asphalt concrete overlay
- Resident Engineer: Jennifer Wilson
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$123,000
- Start Date: October 22, 2007
- ✓ Project Completed: November 9, 2007
- EA: 0P8404

## **HWY. 1 – SANTA CRUZ**

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (HWY 1 - PM 15.8 – 17.6; HWY 17 - PM 0.1 –0.7)
- Project: Merge/widening lanes on Routes 1 and 17  
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.  
Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Traffic Controls: For lane closures please check the web site at [http://www.dot.ca.gov/dist05/road\\_information.htm](http://www.dot.ca.gov/dist05/road_information.htm)
- Resident Engineer: Siobhan Saunders
- Contractor: Pavex Construction Division and CC Myers Inc. A Joint Venture, San Jose
- Estimated Cost: \$53 Million
- Start Date: April 23, 2006
- Estimated Completion: Fall 2009
- EA: 129104

## **HWY. 9 – SANTA CRUZ COUNTY**

- **NEAR BEN LOMOND SOUTH OF WESTERN AVENUE** (PM 10.9)
- Project: Construct retaining wall
- Traffic Controls: A signal will be installed the first week to provide one-way traffic control for the project.
- Resident Engineer: Ann Meyer
- Contractor: Valentine Corp., San Rafael
- Estimated Cost: \$1 Million
- Start Date: October 22, 2007
- Estimated Completion: February 2008
- EA: 0L3504

## **HWY. 9 – SANTA CRUZ COUNTY**

- **NEAR BOULDER CREEK NORTH OF SAN LORENZO RIVER BRIDGE TO SOUTH OF NORTH JUNCTION ROUTE 236** (PM 14.5 - 20.5)
- Project: Seal coat
- Resident Engineer: Farshad Kesharvarzi
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$989, 000
- Start Date: July 16, 2007
- ✓ Project Completed: October 19, 2007
- EA: 0M2104

## **HWY. 129 – SANTA CRUZ COUNTY**

- **NEAR WATSONVILLE FROM HWY. 101 TO THE SANTA CLARA COUNTY LINE** (PM 1.0- 10.0)
- Project: Construct centerline rumble strips and pullouts
- Traffic Controls: One-way traffic controls with the majority of work being done at night.
- Resident Engineer: Bertha Roman
- Estimated Cost: \$585,000
- Start Date: October 29, 2007
- ❖ Estimated Completion: January 2008
- EA: 0N6604

# UPCOMING PROJECTS

## HWYS. 1 & 17 – SANTA CRUZ COUNTY

- **IN AND NEAR SANTA CRUZ FROM BUENA VISTA DRIVE TO HWY. 17** (HWY. 1 PM R4.9 – 17.4 & HWY. 17 PM 0.3 – 6.1)
- Project: Install advance exit guide signs
- Project Status: Scheduled to advertise November 12, 2007
- Project Manager: Steve DiGrazia
- Estimated Cost: \$2,200,000
- Estimated Start Date: Winter 2007/2008
- EA: 430601

## HWY. 17 – SANTA CRUZ COUNTY

- **NEAR GLENWOOD DRIVE SOUTH OF TRINITY MISSION AREA TO WOODWARDIA** (PM 10.1 – 11.3)
- Project: Safety/Drainage improvements
- ❖ Project Status: Bids Open Dec 11, 2007
- Project Manager: Richard Rosales
- Estimated Cost: \$11.7 Million
- Estimated Start Date: January 2008
- EA: 0K3201

## HWY. 129 – SANTA CRUZ COUNTY

- **NEAR AROMAS EAST OF ROGGE LANE** (PM 7.9 – 8.2)
- Project: Realign horizontal curve and widen shoulders
- Project Status: Currently in Headquarters for review
- Project Manager: Luis Duazo
- Estimated Cost: \$3.4 Million
- Estimated Start Date: Spring 2008
- EA: 496800