



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ UPDATED INFORMATION

PRESENTED TO:

SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION

Information submitted on August 21, 2008
For the meeting of September 4, 2008

HWYS. 1 & 17 – SANTA CRUZ COUNTY

- **IN AND NEAR SANTA CRUZ FROM BUENA VISTA DRIVE TO HWY. 17** (HWY. 1 PM R4.9 – 17.4 & HWY. 17 PM 0.3 – 6.1)
- Project: Install advance exit guide signs
- Traffic Controls: One lane in each direction will remain open at all times. Ramps and intersections will be subject to closures. Work will be done in the overnight hours.
- Resident Engineer: Jennifer Wilson
- Contractor: T D S Engineering, Westlake Village
- Est. Construction Cost: \$1.4 Million
- Start Date: July 21, 2008
- Estimated Completion: Fall 2008
- EA: 430604

HWY. 1 – SANTA CRUZ

- **LA FONDA AVENUE TO THE 1/17 INTERCHANGE** (HWY 1 - PM 15.8 – 17.6; HWY 17 - PM 0.1 –0.7)
- Project: Merge/widening lanes on Routes 1 and 17
Adding a merge lane on southbound Highway 1 from the Route 1/17 interchange to LaFonda Avenue overcrossing.

Adding an auxiliary lane on northbound Highway 1 from Morrissey Boulevard through the Highway 1/17 Interchange to the Pasatiempo Interchange on Highway 17.
- Traffic Controls: For lane closures please check the web site at http://www.dot.ca.gov/dist05/road_information.htm
- Resident Engineer: Siobhan Saunders
- Contractor: Pavex Construction Division and CC Myers Inc. A Joint Venture, San Jose
- Est. Construction Cost: \$53 Million
- Start Date: April 23, 2006
- Estimated Completion: Fall 2008
- EA: 129104

HWY. 1 – SANTA CRUZ COUNTY

- **IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS**
- Project: Clean and treat bridge deck
- Resident Engineer: Abdalla Naas
- Contractor: American Civil Constructors, Benicia
- Est. Construction Cost: \$230,000
- ❖ Estimated Start Date: August 28, 2008
- Estimated Completion: Fall 2008
- EA: 0N7304

HWY. 17 – SANTA CRUZ COUNTY

- **NEAR GLENWOOD DRIVE SOUTH OF TRINITY MISSION AREA TO WOODWARDIA**
(PM 10.1 – 11.3)
- Project: Safety/Drainage improvements
- Traffic Controls: All traffic will be shifted into the northbound lanes with one lane in each direction open at all times.
- Resident Engineer: Jennifer Wilson
- Contractor: Pavex Construction Division, San Jose
- Est. Construction Cost: \$11.7 Million
- Start Date: April 27, 2008
- Estimated Completion: Summer 2009
- EA: 0K3204

HWY. 129 – SANTA CRUZ COUNTY

- **NEAR AROMAS EAST OF ROGGE LANE** (PM 7.9 – 8.2)
- Project: Realign horizontal curve and widen shoulders
- Traffic Controls: One way traffic control with the use of traffic signals
- Resident Engineer: Bertha Roman
- Contractor: Proven Management Inc., San Francisco
- Est. Construction Cost: \$3.4 Million
- Start Date: April 21, 2008
- Estimated Completion: Spring 2009
- EA: 496804

UPCOMING PROJECTS

HWY. 9 – SANTA CRUZ COUNTY

- **IN VARIOUS LOCATIONS FROM SOUTH OF SAN LORENZO RIVER BRIDGE TO SOUTH OF ROUTE 9/35 INTERSECTION** (PM 23.8 – 24.7, 7.7, 7.8)
- Project: Install metal beam guard rail
- Resident Engineer: Farshad Keshavarzi
- Contractor: John Madonna Construction, San Luis Obispo
- Est. Construction Cost: \$834,000
- ❖ Estimated Start Date: September 2008
- ❖ Estimated Completion: Mid-January 2009
- EA: 0K2404